



April 28, 2014

David Wright
Department of Water Resources
Division of Flood Management
3464 El Camino Ave., Suite 200
Sacramento, CA 95821-9000

**LOWER SAN JOAQUIN RIVER AND DELTA SOUTH REGIONAL FLOOD
MANAGEMENT PLANNING – FUNDING AGREEMENT NO. 4600010046
PROGRESS REPORT FROM 2/1/2014 TO 2/28/2014 AND INVOICE NO. SJAFCA-10**

Enclosed for your review is the progress report for the period covering February 1, 2014 through February 28, 2014 for the Lower San Joaquin River and Delta South Regional Flood Management Planning (RFMP) efforts.

Also enclosed are an original and three (3) copies of the disbursement request. The request for payment is \$44,243.64. This includes a 5% retention in the amount of \$2,328.61 from the total amount of \$46,572.25. In support of the request, an expenditure summary and copies of consultant invoices are attached to the progress report. I certify that we have verified that the costs and work performed are consistent with the costs and scope of work approved by the State. In addition, a disbursement request summary is enclosed for your reference.

If you have any questions or need more information, please contact me at (209) 937-8866 or e-mail me at Roger.Churchwell@stocktongov.com

ROGER CHURCHWELL, P.E., C.F.M.
DEPUTY EXECUTIVE DIRECTOR

RC:GMB:dc

Enclosures

emc: Michael Sabbaghian, Department of Water Resources
Mark List, Department of Water Resources
Jim Giottonini, Executive Director
Dave Peterson, Principal, PBI

Bill to:

State of California
Department of Water Resources
Division of Flood Management
Attention: David Wright
3464 El Camino Ave., Suite 200
Sacramento, CA 95821-9000

Invoice No.: SJAFCA-10
Invoice Date: April 28, 2014

<u>Description</u>	<u>Amount</u>	<u>Subtotal</u>
Agreement No. 4600010046, Regional Flood Management Planning for the Lower San Joaquin River and Delta South Regions The Expenditure Summary Report covering the work period From 2/1/2014 thru 2/28/2014 accompanies this invoice.		
Expenditure Summary	\$ 46,572.25	
Retention Amount (5%)	\$ (2,328.61)	
Total Disbursement Request		\$ 44,243.64

Please send payment to:

San Joaquin Area Flood Control Agency
22 E. Weber Ave., Room 301
Stockton, CA 95202-2317
Attn: Roger Churchwell

Total Balance Due: \$ 44,243.64
--

As of April 28, 2014

215223-1

MONTHLY PROGRESS REPORT
for the
LOWER SAN JOAQUIN RIVER and DELTA SOUTH
REGIONAL FLOOD MANAGEMENT PLAN

Project Sponsor: San Joaquin Area Flood Control Agency (SJAFCA)

Contract Agreement No.: 4600010046

Progress Period: 2/1/2014 thru 2/28/2014

SUMMARY OF ACTIVITIES

For the progress period noted above, SJAFCA met with the Delta Stewardship Council, presented RFMP progress at the February Coordination Committee meeting, and received public comments on the RFMP. The RFMP Team began addressing input from stakeholders, and circulated a preliminary draft of the projects chapter.

The RFMP is under budget and on schedule. RFMP updates, meeting notes and presentations are posted regularly on the RFMP Website: www.sjafca.com/ljsjrdsrmp.php.

PROJECT INFORMATION

Major accomplishments during the progress period

A summary of major activities and accomplishments during the progress period is presented in the following table.

Workplan Task	Status	Major Accomplishments during the Progress Period
Task 1: Project Management	Ongoing	• Conducted regular bi-weekly team conference calls • Sub-consultant team coordination
Task 2: Outreach & Data Collection	Ongoing	• February TAC • Delta Stewardship Council Meeting • Coordination Meeting Presentation • Met with DWR to receive comments on the draft RFMP • Uploaded RFMP Meeting Minutes and project documents to the webpage
Task 3: Assessment of Without- Project Hazards	Ongoing	• Addressed stakeholder feedback on public draft
Task 4: Damage Analysis	Ongoing	• Continued preliminary assessment of risks based on deficiencies identified in other studies
Task 5: Projects	Ongoing	• Continued preliminary project concepts based on input from stakeholders • Distributed draft Projects Chapter for RFMP Team and DWR review
Task 9: Draft RFMP	Ongoing	• Addressed public input

Issues or concerns that affect the schedule or budget

No issues or concerns arose during this progress period. Overall the project is on schedule and under budget.

Differences between work performed and work outlined in project work plan

No deviations from the original work plan have occurred.

COST INFORMATION

There are no changes to the total costs presented in the original budget. See attached Expenditure Summary for the billing period through February 28, 2014 (Attachment 1). For an itemized cost breakdown by task, please see attached invoices submitted for the period (Exhibit A, and Exhibits B-1 and B-2).

At this time we have spent approximately 45% of our budget, which is consistent with the amount of work completed on the RFMP thus far. Projected expenditure for the next monthly reporting period is approximately 10% of the budget.

Work-In-Kind Expenditures

Work-In-Kind (WIK) expenditures are being accrued by various local participating agencies. However, SJAFCA has not received all of the participants' WIK costs as of the date of this progress report. See attached In-Kind Costs Tracking Summary for the period from 3/7/2013 through 2/28/2014 (Attachment 2). WIK costs are tabulated and reported as they are received. For those participants who indicated that they are not compensated for their participation, hours spent are being noted and tracked.

SCHEDULE INFORMATION

The RFMP is on schedule. See attached progress schedule (Attachment 3) for the detailed progress by task.

ANTICIPATED ACTIVITIES NEXT MONTH

The anticipated activities for March 2014 include:

- Update stakeholders at the March TAC meeting
- Attend Fourth Inter-Regional Coordination Meeting
- Coordination Committee attendance
- Continue addressing stakeholder input on the draft RFMP
- Continue assembling the RFMP appendix information