

November 17, 2014

David Wright
Department of Water Resources
Division of Flood Management
3464 El Camino Ave., Suite 200
Sacramento, CA 95821-9000

LOWER SAN JOAQUIN RIVER AND DELTA SOUTH REGIONAL FLOOD MANAGEMENT PLANNING – FUNDING AGREEMENT NO. 4600010046

PROGRESS REPORT FROM 9/1/2014 TO 9/30/2014 AND INVOICE NO. SJAFCA-17

Enclosed for your review is the progress report for the period covering September 1, 2014 through September 30, 2014 for the Lower San Joaquin River and Delta South Regional Flood Management Planning (RFMP) efforts.

Also enclosed are an original and three (3) copies of the disbursement request. The request for payment is \$55,347.59. This includes a 5% retention in the amount of \$2,913.03 from the total amount of \$58,260.62. In support of the request, an expenditure summary and copies of consultant invoices are attached to the progress report. I certify that we have verified that the costs and work performed are consistent with the costs and scope of work approved by the State. In addition, a disbursement request summary is enclosed for your reference.

If you have any questions or need more information, please contact me at (209) 937-8866 or e-mail me at Roger.Churchwell@stocktongov.com.

ROGER CHURCHWELL, P.E., C.F.M. DEPUTY EXECUTIVE DIRECTOR

RC:GMB

Enclosures

emc: Michael Sabbaghian, Department of Water Resources

Mark List, Department of Water Resources

Christopher Williams, Department of Water Resources

Jim Giottonini, Executive Director Dave Peterson, Principal, PBI Bill to:

State of California
Department of Water Resources
Division of Flood Management
Attention: David Wright
3464 El Camino Ave., Suite 200
Sacramento, CA 95821-9000

Invoice No.:

SJAFCA-17

Invoice Date:

November 10, 2014

Description Amount Subtotal

Agreement No. 4600010046, Regional Flood Management Planning for the Lower San Joaquin River and Delta South Regions

The Expenditure Summary Report covering the work period From 9/1/2014 thru 9/30/2014 accompanies this invoice.

Expenditure Summary

\$ 58,260.62

Retention Amount (5%)

\$ (2,913.03)

Total Disbursement Request

\$ 55,347.59

Please send payment to:

San Joaquin Area Flood Control Agency 22 E. Weber Ave., Room 301 Stockton, CA 95202-2317

Attn: Roger Churchwell

Total Balance Due: \$55,347.59

LOWER SAN JOAQUIN RIVER and DELTA SOUTH REGIONAL FLOOD MANAGEMENT PLAN

DISBURSEMENT REQUEST SUMMARY As of November 10, 2014

SJAFCA Request Date	Invoice No.	Invoice Amount	Retention (5%)	DWR Disbursement Date	State Warrant No.	Disbursed Amount	Balance
6/20/2013	SJAFCA-01	\$54,709.93	\$2,879.47	6/26/2013	09-158407	\$54,709.93	\$0.00
7/31/2013	SJAFCA-02	\$85,707.89	\$4,510.94	9/13/2013	04-247306	\$85,707.89	\$0.00
8/28/2013	SJAFCA-03	\$50,020.63	\$2,632.66	10/1/2013	04-292961	\$50,020.63	\$0.00
10/1/2013	SJAFCA - 04	\$75,818.62	\$3,990.45	11/13/2013	04-406997	\$75,818.62	\$0.00
10/30/2013	SJAFCA - 05	\$111,565.76	\$5,871.88	12/9/2013	04-470951	\$111,565.76	\$0.00
11/25/2013	SJAFCA - 06	\$86,673.84	\$4,561.78	2/7/2014	04-622830	\$86,673.84	\$0.00
1/6/2014	SJAFCA - 07	\$83,496.55	\$4,394.56	2/7/2014	04-622830	\$83,496.55	\$0.00
2/13/2014	SJAFCA - 08	\$60,557.89	\$3,187.26	3/19/2014	04-726249	\$60,557.89	\$0.00
3/6/2014	SJAFCA - 09	\$57,788.49	\$3,041.50	4/14/2014	04-794436	\$57,788.49	\$0.00
4/23/2014	SJAFCA-10	\$44,243.64	\$2,328.61	5/20/2014	04-892639	\$44,243.64	\$0.00
5/29/2014	SJAFCA-11	\$47,907.00	\$2,521.42	7/7/2014	05-021222	\$47,907.00	\$0.00
6/18/2014	SJAFCA-12	\$59,742.90	\$3,144.36	7/18/2014	05-056921	\$59,742.90	\$0.00
7/28/2014	SJAFCA-13	\$51,409.56	\$2,705.77	9/3/2014	05-158646	\$51,409.56	\$0.00
8/13/2014	SJAFCA-14	\$53,662.05	\$2,824.32	9/16/2014	05-208518	\$53,662.05	\$0.00
9/25/2014	SJAFCA-15	\$77,349.68	\$4,071.04	10/31/2014	05-333746	\$77,349.68	\$0.00
10/22/2014	SJAFCA-16	\$40,213.11	\$2,116.48				\$40,213.11
11/10/2014	SJAFCA-17	\$55,347.59	\$2,913.03				\$95,560.70
Tota	Totals To Date	\$1,096,215.13	\$57,695.53			\$1,000,654.43	\$95,560.70

MONTHLY PROGRESS REPORT for the LOWER SAN JOAQUIN RIVER and DELTA SOUTH REGIONAL FLOOD MANAGEMENT PLAN

Project Sponsor: San Joaquin Area Flood Control Agency (SJAFCA)

Contract Agreement No.: 4600010046 Progress Period: 9/1/2014 thru 9/30/2014

SUMMARY OF ACTIVITIES

For the progress period noted above, the team continued addressing input from stakeholders, prepared the administrative draft RFMP and continued the financial planning effort.

The RFMP is under budget and on schedule based on the revised progress summary submitted last month. RFMP updates, meeting notes and presentations are posted regularly on the RFMP Website: www.sjafca.com/lsjrdsrfmp.php.

PROJECT INFORMATION

Major accomplishments during the progress period

A summary of major activities and accomplishments during the progress period is presented in the following table.

Workplan Task	Status	Major Accomplishments during the Progress Period
Task 1: Project Management	Ongoing	 Conducted regular bi-weekly team conference calls Sub-consultant team coordination Team assignments
Task 2: Outreach & Data Collection	Ongoing	 September Inter-regional Coordination meeting Coordination Meeting participation Presented RFMp at DWR's Pre-season Flood Coordination Meeting Held the Paradise Cut Symposium Prepared and posted meeting notes (Small Group and Paradise Cut)
Task 3: Assessment of Without Project Hazards	Ongoing	Preparation and meeting with CVFED on floodplain analysis
Task 5: Projects	Ongoing	Review various water surface profiles for potential Paradise Cut expansion
Task 6: Develop Prioritized Implementation Schedule	Ongoing	Organize projects into implementation schedule
Task 7: Finance Plan	Ongoing	Continued work on finance plan.
Task 9: Draft RFMP	Ongoing	Worked on administrative draft RFMPWorked on draft Appendices

Issues or concerns that affect the schedule or budget

No issues or concerns arose during this progress period.

Differences between work performed and work outlined in project work plan

No deviations from the original work plan have occurred.

COST INFORMATION

There are no changes to the total costs presented in the original budget. See attached Expenditure Summary for the billing period through September 30, 2014 (Attachment 1). For an itemized cost breakdown by task, please see attached invoice submitted for the period (Exhibits A and B).

At this time we have spent approximately 70% of our budget, and completed approximately 90% of the work thus far. Thence, RFMP is currently under budget by \$343,000. Projected expenditure for the next monthly reporting period is approximately 10% of the budget.

Work-In-Kind Expenditures

Work-In-Kind (WIK) expenditures are being accrued by various local participating agencies. However, SJAFCA has not received all of the participants' WIK costs as of the date of this progress report. See attached In-Kind Costs Tracking Summary for the period from 3/7/2013 through 9/30/2014 (Attachment 2). WIK costs are tabulated and reported as they are received. For those participants who indicated that they are not compensated for their participation, hours spent are being noted and tracked.

SCHEDULE INFORMATION

Based on the revised progress summary submitted RFMP is on schedule. See attached progress schedule (Attachment 3) for the detailed progress by task.

ANTICIPATED ACTIVITIES NEXT MONTH

The anticipated activities for September 2014 include:

- Attend October TAC meeting
- Coordination Committee attendance
- Prepare comment/response log for Administrative Draft RFMP
- Inter-regional Coordination meeting
- Prepare final RFMP
- Potential briefings to city councils and board of supervisors

::ODMA\GRPWISE\COS.PW.PW_Library:221982.1